

GOVERNMENT OF ANDHRA PRADESH
ROADS AND BUILDINGS DEPARTMENT

From:

N. Krishna Naik,
Executive Engineer,
(R&B) Division, Vijayawada

To

The Principal
N. St. Mathew's Public School
Patamata
Vijayawada – 520 010

Letter N. Soundness Certificate/ECII/VJA/2023 Date: 07 .07 .2023

Sir,

Sub:-(R&B) Division, Vijayawada – Soundness Certificate for N. St. Mathew's Public School
Patamata, Vijayawada – Soundness Certificate renewal – Issued – Reg.

Ref:- 1.) Representation of the Principal, N. St. Mathew's Public School, Vijayawada
##

I enclose here with a Structural and Soundness Certificate to the N. St.
Mathew's Public School, Patamata, Vijayawada renewal for the period from 01-08-2023 to
31-07-2024 (One year).

Encl: Soundness Certificates.

Yours sincerely



Executive Engineer 7-7-23
(R&B) Division, Vijayawada


7/7/2023

SOUNDNESS CERTIFICATE

1	Address of the School/College	:	N.St.Mathew's Public Sschool, Patamata,Vijayawada - 520 010,N.T.R.Dist.
2	College/School Running in	:	RCC Building
3	No.of floors	:	G+2
4	Silt Floor/ground floor used as	:	Office and class rooms
5	Constructed in the year	:	1975
6	Constructed As per approved plan	:	Yes
7	Present period up to which certificate is in force	:	31.07-2023
8	Any cracks developed in the walls in superstructure and basement.	:	Nil
9	Condition of lintels and walls above the lintel.	:	Good
10	Condition of beams and the Trusses	:	Good
11	Development of Cracks	:	Nil
12	Exposed reinforcement if any	:	Nil
13	Condition of Doors, Windows	:	Good
14	The width of the staircase flight is	:	1.41m against required min width of 1.50m
15	Tread width is	:	0.30m against required min width of 0.30m
16	The height of rise	:	0.15m against required min width of 0.15m
17	The height of railing	:	1m against required minimum of 1.20m
18	Height of Corridor Parapet wall	:	0.75m
19	Doorway dimensions	:	Width is 1.10m against required minimum 1.00m & 2.00m height against 2.00m
20	Height of Parapet wall	:	0.75m
21	Internal corridor width	:	NA
22	Any Cantilever corridors	:	2.74m
23	Number of Exits	:	1 No
24	There is high tension electricy lines passing near to the building	:	No
25	There is Petrol/Gas stations near to the	:	No
26	Grills are provided for all sides of balconies as children safety point of view	:	Provided
27	Building Plan submitted	:	Yes
28	Building Foundation and structural design submitted	:	No
29	Building was last painted in the year	:	2021

The School building is fit to run and this certificate is valid for a period of one year i.e from 01.08.2023 to 31.07.2024..




 EXECUTIVE ENGINEER
 (R&B) DIVISION, VIJAYAWADA

7/7/2023